

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY-LWE-100-249-2017-18-Barch-1 Bhadradri-Kothagudem District – Package No.TW03 XILB 18 – Construction of High Level Bridge across local vagu of km 0/460 on road from Ulvanoor to Gangadevipally in Plawancha Mandal – Estt. Cost Rs.136.00 (132.00 + 4.00) lakhs – Post facto Extension of Agreement Time up to 19.10.2019 (197) days without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 216

Dated: 05-06-2020

Read:-

From the CE, PR, (PMGSY), Lr.No. AEE/DEE2/PMGSY-XI/TS03XILB18/ KMM/2019, dated.24.02.2020

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 19.10.2019 (197) days in respect of the work ""Package No.TS03 XI LB-18 construction of High Level Brdige across local vagu of km 0/460 on road from Ulvanoor to Gangadevipally in Palwanacha Mandal Bhadradri-Kothagudem District"" without imposing any penalty, as the delay is not attributed to the contractor due to approval of designs and heavy rains.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER